# Shared Hosted Data Center Agencies & Operations PIJ Amendment / Change Request Phases 3/4

Gary Hensley Chief Operations Officer - ADOA-ASET ITAC Meeting - April 17, 2019



#### **Project Requirements**

#### Reviewed with ITAC last year (remains the same)

- Shared Hosted Data Center(HDC) must:
  - Be minimum a Tier 3 as defined by Telecommunications Industry Association(TIA)-942: Data Center Standards.
  - Large enough for expansion of State agencies footprint
  - Have both white (raised floor) space and Modular space
  - Meet all state & federal security requirements
- Technology solution must:
  - Provide redundancy by design
  - Allow leveraging and extending of State owned Fiber
  - Allow multi agency service hand off via equipment specifications



## Scope / Recommended Solutions Reviewed with ITAC last year (remains the same)

- Lease space at I/O Data Center
- Lease 4 strands of Commercial Fiber
- Fiber Splicing at the Capitol Mall planned
- Acquire and Deploy Dense Wavelength Division
   Multiplexing (DWDM) to connect Capitol Mall to I/O via leased Fiber
- Acquire & Deploy Data Center switching Infrastructure

#### Original PIJ - Contemplated Phases

- Funding for Phase I (was requested for FY2017 and approved in the amount of \$5.7M) to establish presence in a shared HDC that all agencies can leverage, allowing to proceed with other phases to move out of the current State Data Center. COMPLETE

#### Future Phases (Proposed) to include:

- Phase II. Relocation of ADOA Hosted (co-located) agencies and ADOA services I.e. Servers that are not in the cloud. COMPLETE
- Phase III. Voice and Security Services relocation including SIP implementation. RELOCATION
   COMPLETE; SIP IN PROCESS
- Phase IV. Establishing & implementing solution for other aging State Data Center(s). PLANNED to Reach Technical Goals



#### IV&V Report Info-Tech - Key Plan Viability Findings

- Key Phases of project Data Center Build, Relocation of hosted Agencies & Relocation of AZNET components were successfully completed. Overall, met key milestone deadlines and delivered ahead of time and under budget.
- The project team understood the aggressive timeline and successfully managed the process to completion.
- There was an experienced team in place and as required, the team added relevant skill sets to address gaps (PM support & financial analyst).
- Individual Agency strategic plans were in place. State mandated Cloud strategies were implemented as appropriate.
- ASET provided support and oversight to ensure Agency moves happened on time.
- Data Center team monitored implementation and provided appropriate oversight and rigour.
- The project ensured appropriate quality oversight in reconnecting the moved equipment.
- ASET senior management provided escalation support as well as key communications with Agency senior management.



#### ITAC 7/18/18 PIJ Amendment/Change Request


- Original PIJ AD16015 contained approval for funding to proceed with subsequent phases of a multi-phased approach and to ensure removal of all infrastructure currently within the State Data Center by 12/30/2018.
- The \$4.6 million July 2018 Change Request was planned to be submitted as a separate request, after progressively elaborating the project and identifying the requirements.
- This Change Request was approved in July 2018.

#### Budget Presented at July 2018 ITAC

Ongoing Expenditure (Operational Cost) - DWDM Annual Maintenance - 1 Flat Rate Business Line (1FB) - Mall Emergency/Elevator Connections Site	\$ \$	48,000 10,000
One Time Expenditure (Development Cost)		
Required to complete the core relocation - Virtual Gateways (VG350) Convert Analog Services on the Mall - Power/Infrastructure Upgrades - Capitol Mall to Support Virtual Gateways	\$ \$	300,000 75,000
- Carrier Construction - Install 1FB at Each Site/ Back Ups	\$	100,000 300,000
<ul><li>SIP Equipment &amp; Licenses - Voice Core Services</li><li>Carrier Host Relocation - New Mall Ingress Site</li></ul>	\$ \$	335,000
- Rack and Power for Rows 3 & 4 - IO Data Center Build/Expansion	\$	135,000
<ul><li>Complete Top of Rack Switching</li><li>Mall Fiber Splicing for Analog Services</li></ul>	\$ \$	500,000 100,000
- Relocation of Current Equipment (Servers)	\$	400,000
- Core Equipment at IO Data Center and ADOA Security and Voice	\$	1,600,000
- Labor and Install	\$	500,000
Building Additional Capacity		
- IO Data Center Capacity Build Out	\$_	294,000
TOTAL FY19 BUDGET	\$	4,697,000



#### SHDC Budget Spend Timeline as of July 2018 ITAC





#### Current Change Request

Complete Remaining Scope: Installation of redundant fiber cable to 15 Capitol Mall buildings, including Cloud connectivity and Data Center equipment.

Financial: No additional dollars requested.

Change: End date of project to 6/30/2020.

Why: The fiber project was placed on hold until after 1510 data center was vacated to avoid service interruptions.



#### When Must the Money Be Spent?

Section 118, Paragraph H of SB1520 (also known as the "Budget Bill") says:

"The amounts appropriated pursuant to this section from the automation projects fund established by section 41-714, Arizona Revised Statutes, in fiscal year 2018-2019 are exempt from the provisions of section 35-190, Arizona Revised Statutes, relating to lapsing of appropriations until June 30, 2020.

#### What Has Been Spent, and What Is Left

Total FY19 Appropriation: \$4,697,000

Less spent as of 4/2/19: \$ 1,424,178

Less Encumbered/Committed: \$ 1,928,684

Remaining Balance: \$ 1,344,138

#### Remaining FY 19/20 Development Spend Forecast

**Development Costs - FY19** 

Cloud and Data Center Connectivity (Equip.)	\$ 454,660
Development Costs - FY20	
Build Out and Complete Redundant Fiber Path To Capitol Mall Buildings Power/Infrastructure Upgrades Rows 3 and 4 Fiber Patch Cords, Jumpers and SFPs Complete Configuration of Top of Rack Switching	\$ 670,000 \$ 130,000 \$ 64,478 \$ 25,000
TOTAL PROPOSED DEVELOPMENT SPEND FY20	\$ 889,478
TOTAL FY19 / FY20 PROPOSED SPEND	\$ 1,344,138




#### Remaining Timeline



LEGEND:

2019 Development Costs 2020 Development Costs

#### New SHDC Budget Spend Timeline



### QUESTIONS